ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾ ನಗರ ಪಾಲಿಕೆ
ಯಲಹಂಕ ವಲಯ ಕಛೇರಿ
ಬೆಂಗಳೂರು-560 092

ಚೆಕ್ ಲಿಸ್ಟ್

1)	ಕಾಮಗಾರಿಯ ಹೆಸರು	Providing Illumination in Devinagara cross, Veerannapalya, Byatarayanapur junction, Kodigehalli Junction, Yogeshwaranagara cross, Bhadrappa layout cross in Hebbal Traffic Police limit ward No 07
2)	ಅಂದಾಜು ಮೊತ್ತ	Rs.12.25,000/-
3)	ಕಾಮಗಾರಿ ಆಯವ್ಯಯದಲ್ಲಿ ಸೇರ್ಪಡೆಯಾಗಿದೆಯೇ	ಹೌದು
4)	ಆಡಳಿತಾತ್ಮಕ ಮಂಜೂರಾತಿ ಸಂಖ್ಯೆ	BBMP/EE/ELE/YZ/AS/08/21-22,Dt:17.07.2021
5)	ತಾಂತ್ರಿಕ ಮಂಜೂರಾತಿ ಸಂಖ್ಯೆ	BBMP/EE/ELE/YZ/TS/04/21-22,Dt:20.07.2021
6)	ಈ ಕಾಮಗಾರಿಯು ಈ ಹಿಂದಿನ ಕೌನ್ಸಿಲ್ ಅನುಮೋದನೆ ಗೊಂಡಿರುವ ದೃಢೀಕರಣ ಪತ್ರದ ನಕಲು.	-
7)	ಕಾಮಗಾರಿಯು ಕರ್ನಾಟಕ ಪಾರದರ್ಶಕ ನಿಯಮ 2000 ಹಾಗೂ ಸಂಬಂಧಿಸಿದ ಆದೇಶ ಮತ್ತು ಸುತೋಲೆಯಂತೆ ನಿರ್ವಹಿಸಲಾಗಿದೆಯೇ	ಹೌದು
8)	ಕಾಮಗಾರಿಯನ್ನು ಕಾರ್ಯಗತ ಮಾಡಿರುವ ವಿಧಾನ	e-Procurement
9)	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	M/s Prashanth Electricals
10)	ಕಾಮಗಾರಿಯ ಬಿಲ್ಲಿನ ಮೊತ್ತ ತಾಂತ್ರಿಕ ಮಂಜೂರಾತಿ ಹಾಗೂ ಆಡಳಿತಾತ್ಮಕ ಮಂಜೂರಾತಿ ಮೊತ್ತದ ಮಿತಿಯಲ್ಲಿ ಇದೆಯೇ	ಹೌದು

ಸಹಾಯಕ/ಕಿರಿಯ ಅಭಿಯಂತರರು

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

ಕಛೇರಿಯ ಪರಿಶೀಲನೆ

ಕಾಮಗಾರಿಯ ಅಂತಿಮ ಬಿಲ್ಲನ್ನು ಪರಿಶೀಲಿಸಿರುತ್ತ ಇದರ ಮೊತ್ತ **ರೂ.7,80,205/-** ಗಳು ಗುತ್ತಿಗೆದಾರರಾದ M/s.Prashanth Electricals ರವರಿಗೆ ಪಾವತಿ ಮಾಡಲು ಲೆಕ್ಕ ಶಾಖೆಗೆ ಕಡತವನ್ನು ರವಾನಿಸಿದೆ.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯುತ್ ವಿಭಾಗ, ಯಲಹಂಕ ವಲಯ
ಬೃ.ಬೆಂ.ಮ.ಪಾ. ಬೆಂಗಳೂರು-92

COMPLETION REPORT

1	Name of Work		Providing Illumination in Devinagara cross, Veerannapalya, Byatarayanapur junction, Kodigehalli Junction, Yogeshwaranagara cross, Bhadrappa layout cross in Hebbal Traffic Police limit ward No 07	
2	Sanctioned Estimate		Rs.12,25,000/-	
3	Head of A/c which is chargeable		P-0300	
4	Entrustment Order No & Date		BBMP/EE/ELE/WO/000005/2021-22 17-11-2021	
5	Name of Contractor		M/s Prashanth Electricals	
6	g. Time stipulated for h. Completion of Work		90 Days	
7	Date of Commencement	Date of Closing	17.11.2021	14.02.2022
8	b.Delay in execution of work		Applicable	
9	Measurement recorded in		M.B No: 2574/21-22	
			Page No: 957332 to 7339.	
10	Actual date of Completion of the work		07.06.2022	
11	Check Measurement of Asst.Exe.Engr/.Executive Engineer		07.06.2022.	
12	Name of the Office/Office in charge of the Work a) Asst.Eng/Jr.Engineer		Executive Engineer (Ele),Yelahanka Zone	
			Mr.K.N.Babu Reddy	
	b) Asst.Executive Engineer		Mr.Rajendra Naik. (Incharge EE)	

Sanctioned Estimated Amount	Amount Claims as per actually vide as per Bills	DIFFERENCE		Remarks
		EXCESS	SAVINGS	
12,25,000/-	7,80,205/-	-/-	4,44,795/-	

Certified that the above has been completed within the stipulated time noted in the work order.

1. Certified that the above has been executed by the contractor satisfactorily in accordance with the specification as embedded in the agreement.

Assistant Engineer(Ele)
Yelahanka Zone, BBMP

Assistant Executive Engineer (Ele)
Yelahanka Zone, BBMP

Executive Engineer(Ele)
Yelahanka Zone, BBMP

Superintending Engineer (Ele)
BBMP